

SFGH Rebuild Project - Detail Schedule (Update S220)



Activity ID	Activity Name	OD	Start	Finish	2011												2012												2013												2014												2015												2016																																																																																			
					M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																														
SFGH Rebuild Project - Detail Schedule (Update S220)		1416	01-Sep-09 A	19-May-15																																																																																																																																																
Pre-Construction		1416	01-Sep-09 A	19-May-15																																																																																																																																																
Project Milestones		1416	01-Sep-09 A	19-May-15																																																																																																																																																
MS000050	PHASE 1 - PROJECT DURATION	638	01-Sep-09 A	14-Jul-11	PHASE 1 - PROJECT DURATION																																																																																																																																															
MS000100	PHASE 3 - SHORING & TIEBACKS (BALANCE OF SITE)	163	29-Nov-10 A	15-Jun-11	PHASE 3 - SHORING & TIEBACKS (BALANCE OF SITE)																																																																																																																																															
MS000150	PHASE 3 - FOUNDATIONS	177	08-Apr-11	22-Dec-11	PHASE 3 - FOUNDATIONS																																																																																																																																															
MS000900	START STRUCTURAL STEEL	0	11-Jan-12		START STRUCTURAL STEEL																																																																																																																																															
MS000210	STRUCTURAL STEEL / SLAB ON DECK DURATION	245	11-Jan-12	04-Jan-13	STRUCTURAL STEEL / SLAB ON DECK DURATION																																																																																																																																															
MS000200	PHASE 4 - INTERIOR (Start Based on Attachments for SOFP on B2)	631	25-Jul-12	12-Feb-15	PHASE 4 - INTERIOR (Start Based on Attachments for SOFP on B2)																																																																																																																																															
MS000250	PHASE 6 - EXTERIOR (TO WEATHER TIGHT)	161	07-Dec-12	02-Aug-13	PHASE 6 - EXTERIOR (TO WEATHER TIGHT)																																																																																																																																															
MS000950	START SHAFTS / BUILDOUT	0	27-Dec-12		START SHAFTS / BUILDOUT																																																																																																																																															
MS001025	SLAB ON DECK COMPLETE	0		04-Jan-13	SLAB ON DECK COMPLETE																																																																																																																																															
MS001050	WATER TIGHT STRUCTURE	0		02-Aug-13	WATER TIGHT STRUCTURE																																																																																																																																															
MS000300	START-UP / COMMISSIONING / PUNCHLIST	304	03-Mar-14	19-May-15	START-UP / COMMISSIONING / PUNCHLIST																																																																																																																																															